SIEMENS

Mammomat 3 / -Stereo

SP

Maintenance Protocol

Customer:

Department: Room:

Address:

Contact person: Telephone:

Cust. specific no.: Customer no:

The maintenance instructions
RXB7-211.101.02.01.02
is required for this protocol

© Siemens AG 1996
The reproduction, transmission or use of this document or its contents is not permitted without express written authority. Offenders will be liable for damages. All rights, including rights created by patent grant or registration of a utility model or design, are reserved.

English
Doc. Gen.Date: 12.96

Print Number: RXB7-211.105.02.01.02

Replaces: n.a.

SIEMENS office:	
Address:	
Region:	Country:
Contact person:	Telephone:
FSE in charge:	Telephone:

Information regarding the maintenance protocol:

The maintenance protocol records the results of the maintenance performed. As such it is proof that maintenance has been completed and performed at the prescribed intervals.

The maintenance results must be entered in the maintenance protocol.

The page numbers in the check list at the end of the protocol refer to the corresponding pages in the associated maintenance instructions (refer to the cover sheet).

The maintenance protocol must be completed by the FSE in charge.

- All fields must be completed. If a field does not apply to the system or if there is no information to be entered, enter 'n.a.' in the field.
- The customer number must be entered in the header of every page (CS No.) so that every page is assigned to a customer.
- In case of complaints, enter the product identification (IVK = WE) for the component as well as the type of complaint in the 'Open items' table provided. Record the open items in the table with the date and signature.
  In the event that there are no open items, cross out the entire table, record the date and initial.
- Enter the values measured during the maintenance in the space / table provided.
- After completing the maintenance, fill out page 3 of the protocol and sign it.

Processing and archiving the maintenance protocol:

The maintenance protocol is considered a record and must be archived. It must be filed after completion of maintenance in the corresponding Register of the Service binder or logbook. If necessary, a copy should be distributed to the customer.

System Status

System: Part No.:

Software Version: Ser.No.:

Maintenance contract no.:

Type of contract:

The equipment has no problems.	☐
The equipment may be used. The equipment has minor problems that do not cause restrictions in use. Siemens recommends scheduling service to repair the problems. (see page 5)	☐
The equipment may not be used. The equipment has major problems that restrict its use. Siemens strongly recommends that the equipment not be used until the problem has been resolved. (see page 5)	☐

Location	
Date	
Name of FSE	
Signature	

Explanation of the acronyms:

Abbrev.	Explanation
SI	Safety Inspection
SIE	Electrical Safety Inspection
SIM	Mechanical Safety Inspection
PM	Preventive Maintenance
PMP	Preventive Maintenance Preventive Parts Replacement, External Inspection, etc.
PMA	Preventive Maintenance Adjustments
PMF	Preventive Maintenance , Function Check, Operating Value Check
Q	Quality Check
QIQ	Image Quality Check
QSQ	System Quality Check
SW	Software Maintenance
FSE	Field Service Engineer
CS No.	Customer- specific number
IVK	Installed Volume Components
WE	Maintenance Unit

Open items

IVK (WE)	Component	Open items	Resolved: (Date)	FSE (Signature)

Measurement devices

Please record all measurement devices used.

Measurement Device	Type	Serial No.	Date of use	Next calibration

Exposure counter: _____

Error code	Number

This page intentionally left blank.

			OK ○ not OK ○ n.a.	Page
1		**General**		**1 - 1**
1.1.		**Training**		**1 - 1**
1.2.		**Required documents**		**1 - 1**
1.3.		**Required tools, measurement and auxiliary devices**		**1 - 1**
1.4.		**Required lubricants**		**1 - 2**
1.5.		**Text emphasis**		**1 - 2**
1.6.		**Safety information and preventive measures**		**1 - 2**
2		**System**		**2 - 1**
2.1.		**Checks**		**2 - 1**
	PMP	Radiation protection	○ ○ ○	2 - 1
	SIM	Swivel arm / PPS tube - attachment	○ ○ ○	2 - 1
	SIM	Basic table	○ ○ ○	2 - 1
	PMP	Head guard and compression fixtures	○ ○ ○	2 - 1
2.2.		**Preparations**		**2 - 2**
2.2.1		**Removing the column covers**		**2 - 2**
2.2.2		**Removing the swivel arm covers**		**2 - 3**
2.2.3		**Removing the generator covers**		**2 - 5**
2.2.4		**Deinstallation of the column stand - when the back wall is not accessible**		**2 - 6**
3		**Column stand**		**3 - 1**
3.1.		**Checks**		**3 - 1**
	SIM	Floor support	○ ○ ○	3 - 1
	SIE	Cables	○ ○ ○	3 - 1
	SIM	Steel ropes	○ ○ ○	3 - 1
	PMA	Applying oil and grease	○ ○ ○	3 - 1
	SIE	Limit switches	○ ○ ○	3 - 1
	PMF	Vertical travel	○ ○ ○	3 - 1
	SIM	Safety catch	○ ○ ○	3 - 2
	SIM	X-ray tube mounting	○ ○ ○	3 - 2
	SIM	Collimator mounting	○ ○ ○	3 - 2
	PMA	Grease the grid spindle	○ ○ ○	3 - 3
	SIM	Check the screws for the rotating counterbalance	○ ○ ○	3 - 4
4		**Compression and system movements**		**4 - 1**
4.1.		**Testing the "compression" function**		**4 - 1**
4.1.1		**Testing compression switch off**		**4 - 1**
	PMF	Presetting	○ ○ ○	4 - 1
	SIE	Max. value switch off	○ ○ ○	4 - 1
	SIE	Compression force	○ ○ ○	4 - 1
	SIE	Blocking	○ ○ ○	4 - 1
4.2.		**Testing the "decompression" function**		**4 - 2**
	SIE	Switch off at counterpressure	○ ○ ○	4 - 2
	PMF	Compression movement	○ ○ ○	4 - 2

			OK	not OK	n.a.	Page
4.3.		**Compression thickness display**				**4 - 2**
	PMF	Compression plate	○	○	○	4 - 2
4.4.		**Checking miscellaneous system movements**				**4 - 2**
4.4.1		**Check**				**4 - 2**
	SIM	Blocking the swivel movement	○	○	○	4 - 2
4.5.		**Collimator**				**4 - 2**
	SIM	Selecting a filter	○	○	○	4 - 2
	SIM	Snapping the mirror in and out	○	○	○	4 - 2
5		**Test exposures**				**5 - 1**
	PMF	Blocking exposure release	○	○	○	5 - 1
5.1.		**Evaluation of measurements**				**5 - 1**
	PMF	Tube assembly boost	○	○	○	5 - 1
	PMF	kV and mA	○	○	○	5 - 1
	PMF	mAs post display (for Iontomat mode)	○	○	○	5 - 1
	PMF	mAs mode	○	○	○	5 - 1
	PMF	Grid voltage	○	○	○	5 - 1
	PMF	Signal lamp	○	○	○	5 - 1
5.2.		**Testing the dose rate control**				**5 - 2**
	PMF	Dose rate control	○	○	○	5 - 2
5.3.		**Testing the radiation field / light field**				**5 - 2**
5.4.		**Checking collimation selection**				**5 - 3**
	PMP	Changing the focus	○	○	○	5 - 3
	PMP	Changing the format	○	○	○	5 - 3
5.5.		**Testing the image quality**				**5 - 4**
	QIQ	Image quality	○	○	○	5 - 4
	PMF	Automatic decompression	○	○	○	5 - 4
5.6.		**Evaluating the films**				**5 - 4**
	QIQ	Phantom exposures	○	○	○	5 - 4
6		**Miscellaneous**				**6 - 1**
6.1.		**Tests**				**6 - 1**
	SIE	Emergency STOP	○	○	○	6 - 1
	PMF	Indicators	○	○	○	6 - 1
	PMP	Error memory	○	○	○	6 - 1
	PMP	Record the error memory	○	○	○	6 - 1
	PMP	Delete the error memory	○	○	○	6 - 1
	PMF	Auxiliary voltages	○	○	○	6 - 1
	PMA	High voltage cable and plug:	○	○	○	6 - 2
	PMF	Cassette locking	○	○	○	6 - 2
	PMF	Stereo unit	○	○	○	6 - 2
	PMA	UI's and SPEED Infos	○	○	○	6 - 2
6.2.		**Concluding work**				**6 - 3**
	PMF	Operating problems	○	○	○	6 - 3
	PMP	Covers	○	○	○	6 - 3
	SIE	Protective conductor test	○	○	○	6 - 3

		OK	not OK	n.a.	Page
PMP	Cleaning / Damaged paint	○	○	○	6 - 3
QSQ	Final test exposure	○	○	○	6 - 3

OK not OK n.a. Page